

Schedule

Phase I of the tasks described above can begin upon execution of this Scope of Work. Work on the Draft BEI package is expected to occur over approximately seven months from Notice to Proceed, with permit applications beginning once initial 60% restoration designs are completed and potential impacts can be quantified. The IRT has 30 days to review and deem the draft BEI package complete and another 90 days to review the acceptability of the draft BEI package and provide comments. Once the final BEI package is prepared based on IRT and SCPI comments and revisions, the IRT then has 45 days to review and approve the final BEI package. Given IRT review windows as well as seasonal construction windows, Bank construction is anticipated in summer 2025. This will allow for appropriate coordination with nurseries, contractors, regulatory agencies etc. to ensure the successful construction of the restoration plans. The schedule below outlines the anticipated timing of the various tasks in the proposed Scope of Work.

Mecham Road Bank Enabling Instrument Schedule

