

Local Bridge Seismic Retrofit Program

Project Delivery Agreement

Agency Information

Agency Name:	County of Sonoma, Department of Transportation and Public Works
Contact Name:	Johannes J. Hoevertsz, Director
Phone:	707-565-3585
Email:	Johannes.Hoevertsz@sonoma-county.org

Project Information

Bridge No.	20C0155				
District:	04				
Fed. Aid Project Number	STPLZ-5920(137)				
Project Title & Description:	Wohler Road over Russian River, Seismic Retrofit				
Project Benefit:	Public Safety				
County Name	City	Zip Code	Congressional District	Assembly Dist	Senate Dist
	Santa Rosa	95448	06	01	02

Project Delivery Milestone	Current Project Delivery Date	Baseline Agreement Date
Begin Design Date	Apr-2013	02/01/2008
NEPA Completion Date	Jun-2019	10/01/2008
Begin Right of Way Date	Sep-2019	02/01/2008
Right of Way Certification Date	Oct-2022	06/01/2008
100% PS&E Date	Dec-2022	05/01/2009
Construction RFA Date	Dec-2022	05/01/2009
End Construction Date	Dec-2025	05/01/2010
Closeout Date	Jun-2026	10/01/2010

Proposed Project Cost:

Highway Bridge Program Funds	18/19	19/20	20/21	21/22	22/23	23/24
Right of Way	\$ 100,000	\$ 150,000				
Construction			\$ 13,875,880			
LBSRA/State Match						
Right of Way	\$ 4,548					
Construction	\$ 465,115					

District	04	Bridge No: 20C0155	
Project Title	Wohler Road over Russian River		
<div style="border: 1px solid black; padding: 5px;"> <p>We acknowledge the scope, cost, and delivery schedule as identified above constitute the Project Delivery Dates, as agreed on (Insert Date), by both Department of Transportation and the local agency. This project is being monitored by the California Transportation Commission and the Department of Transportation for conformance with these dates in accordance with Local Bridge Seismic Retrofit Account Guidelines and Highway Bridge Program Advisory Committee procedures and policies. We certify that funding sources cited are expected to be available in the delivery year listed. The estimated costs represent funding components for the right of way and construction phases only. If any phase of this seismic retrofit project is not delivered in the year that has been agreed upon in this agreement, HBP funds could be withdrawn as outlined in the Proposition 1B Local Bridge Seismic Retrofit Account Guidelines.</p> </div>			
Johannes J. Hoevertsz Director of Transportation and Public Works Department County of Sonoma		_____ Date	
RIHUI ZHANG Chief Division of Local Assistance Department of Transportation		_____ Date	