

# Local Bridge Seismic Retrofit Program

## Project Delivery Agreement

### Agency Information

<b>Agency Name:</b>	County of Sonoma, Department of Transportation and Public Works
<b>Contact Name:</b>	Johannes J. Hoevertsz, Director
<b>Phone:</b>	707-565-3585
<b>Email:</b>	<a href="mailto:Johannes.Hoevertsz@sonoma-county.org">Johannes.Hoevertsz@sonoma-county.org</a>

### Project Information

<b>Bridge No.</b>	20C0018				
<b>District:</b>	04				
<b>Fed. Aid Project Number</b>	STPLZ-5920(135)				
<b>Project Title &amp; Description:</b>	Bohemian Road over Russian Creek, Replacement				
<b>Project Benefit:</b>	Public Safety				
<b>County Name</b>	<b>City</b>	<b>Zip Code</b>	<b>Congressional District</b>	<b>Assembly Dist</b>	<b>Senate Dist</b>
	Santa Rosa	95476	06	06	02

Project Delivery Milestone	Current Project Delivery Date	Baseline Agreement Date
Begin Design Date	Aug-2015	01/01/1997
NEPA Completion Date	Oct-2023	01/01/2009
Begin Right of Way Date	Dec-2023	01/01/2009
Right of Way Certification Date	Jun-2027	01/01/2010
100% PS&E Date	Sep-2027	05/01/2010
Construction RFA Date	Oct-2027	05/01/2010
End Construction Date	Dec-2030	10/15/2011
Closeout Date	Jun-2031	10/15/2012

### Proposed Project Cost:

Highway Bridge Program Funds	18/19	19/20	20/21	21/22	22/23	BEYOND
Right of Way				\$ 400,000		
Construction						\$ 16,674,000
<b>LBSRA/State Match</b>						
Right of Way	\$ 57,028					
Construction	\$ 2,992,454					

<b>District</b>	04	<b>Bridge No:</b>	20C0018
<b>Project Title</b>	Bohemian Highway Over Russian River		
<p>We acknowledge the scope, cost, and delivery schedule as identified above constitute the Project Delivery Dates, as agreed on (Insert Date), by both Department of Transportation and the local agency. This project is being monitored by the California Transportation Commission and the Department of Transportation for conformance with these dates in accordance with Local Bridge Seismic Retrofit Account Guidelines and Highway Bridge Program Advisory Committee procedures and policies. We certify that funding sources cited are expected to be available in the delivery year listed. The estimated costs represent funding components for the right of way and construction phases only. If any phase of this seismic retrofit project is not delivered in the year that has been agreed upon in this agreement, HBP funds could be withdrawn as outlined in the Proposition 1B Local Bridge Seismic Retrofit Account Guidelines.</p>			
Johannes J. Hoevertsz Director of Transportation and Public Works Department County of Sonoma		_____ Date	
RIHUI ZHANG Chief Division of Local Assistance Department of Transportation		_____ Date	