

Disaster	Category	# of Projects	# of Projects Closed / Withdrawn	Project Costs	Amount Obligated to Date	FEMA Funds Received to Date	Cal-OES Funds Received to Date	State Admin Received	County Share	Remaining Funds Expected	Event Comments
DR4301											
2017 Jan Flood	CAT A&B	3	2	\$796,849.94	\$920,429.00	\$250,146.00	\$32,470.00	\$15,740.00	\$35,857.56	(\$478,376.38)	CalOES has reviewed and all projects have been submitted to FEMA for final close-out review. FEMA is in final review process.
2017 Jan Flood	CAT C-G	22	22	\$8,346,036.71	\$2,479,862.70	\$1,076,878.95	\$247,625.00	\$45,622.00	\$521,627.29	(\$6,499,905.46)	
Event Total		25	24	\$9,142,886.65	\$3,400,291.70	\$1,327,024.95	\$280,095.00	\$61,362.00	\$557,484.85	(\$6,978,281.84)	
DR4308											
2017 Feb Flood	CAT A&B	3	3	\$573,482.22	\$381,748.00	\$251,628.00	\$50,188.00	\$6,488.00	\$26,198.28	(\$245,467.94)	CalOES has reviewed and all projects have been submitted to FEMA for final close-out review. FEMA is in final review process.
2017 Feb Flood	CAT C-G	9	9	\$8,675,198.55	\$2,173,238.92	\$982,673.88	\$237,676.00	\$42,612.00	\$542,199.91	(\$6,912,648.76)	
Event Total		12	12	\$9,248,680.77	\$2,554,986.92	\$1,234,301.88	\$287,864.00	\$49,100.00	\$568,398.18	(\$7,158,116.71)	
DR4344											
2017 Complex Fires - GF Projects	CAT A&B	5	4	\$20,367,623.07	\$16,697,301.34	\$15,859,284.00	\$560,000.00	\$59,946.00	\$258,234.57	(\$3,690,104.50)	All FEMA projects have been submitted to CalOES for final review and close out. Last project to submit is the donated resources project - waiting on additional guidance from CalOES to close as final amount relates to final County Share total.
2017 Complex Fires	CAT A&B	3	3	\$6,469,886.24	\$5,927,213.14	\$5,824,649.39	\$483,926.00	\$48,393.00	\$161,309.04	(\$1.81)	
2017 Complex Fires	CAT C-G	10	10	\$1,263,093.28	\$1,263,093.28	\$947,318.11	\$236,634.91	\$23,680.09	\$78,943.33	(\$196.93)	
2017 Complex Fires	CAT Z	1	1	\$1,405,030.13	\$1,194,380.39	\$966,417.67	\$0.00	\$0.00	\$0.00	(\$438,612.46)	
Event Total		19	18	\$29,505,632.72	\$25,081,988.15	\$23,597,669.17	\$1,280,560.91	\$132,019.09	\$498,486.94	(\$4,128,915.70)	
DR4434											
2019 Feb Flood - GF Projects	CAT A&B	1	1	\$488,718.74	\$488,718.74	\$366,539.06	\$91,634.76	\$9,162.72	\$30,544.92	\$0.00	Two CAT C Projects under appeal. FEMA Environmental has processed multiple projects and FEMA approved - Multiple projects to go in to construction FY25/26
2019 Feb Flood	CAT A&B	5	5	\$4,695,376.65	\$4,129,279.41	\$3,086,124.93	\$771,531.11	\$77,424.00	\$293,461.04	(\$544,259.57)	
2019 Feb Flood	CAT C-G	22	2	\$29,598,843.80	\$13,452,044.37	\$2,654,887.44	\$652,235.98	\$116,385.26	\$1,849,927.74	(\$24,441,792.64)	
2019 Feb Flood	CAT Z	1		\$1,479,942.19	\$334,517.86	\$0.00	\$0.00	\$0.00	\$0.00	(\$1,479,942.19)	
Event Total		29	8	\$36,262,881.38	\$18,404,560.38	\$6,107,551.43	\$1,515,401.85	\$202,971.98	\$2,173,933.70	(\$26,465,994.40)	
FM5295/CDA 2019-06											
2019 Kincade Fire - GF Projects	CAT A&B	4		\$6,154,597.30	\$6,154,597.30	\$3,986,046.22	\$1,565,921.61	\$162,640.39	\$542,137.77	(\$60,491.70)	All projects have been completed and all CAT A and CAT C projects were CDA only. Pending Closeout with CalOES. Per CalOES other events and FEMA PA project closeouts are taking priority.
2019 Kincade Fire	CAT A&B	2		\$1,753,370.00	\$1,753,370.00	\$0.00	\$1,289,856.00	\$131,503.00	\$438,342.50	(\$25,171.50)	
2019 Kincade Fire	CAT C-G	2		\$1,135,167.60	\$1,075,067.60	\$0.00	\$725,671.00	\$85,138.00	\$283,791.90	(\$125,704.70)	
2019 Kincade Fire	CAT Z	1		\$265,736.42						(\$265,736.42)	
Event Total		9	0	\$9,308,871.32	\$8,983,034.90	\$3,986,046.22	\$3,581,448.61	\$379,281.39	\$1,264,272.17	(\$477,104.32)	
DR4482											
2020 COVID - GF Projects	CAT A&B	13	6	\$93,185,955.20	\$39,249,845.21	\$37,983,135.81	\$0.00	\$0.00	\$677,312.41	(\$54,525,506.98)	7 projects have been completed and

County of Sonoma
FEMA Project Summary
November 2025

Disaster	Category	# of Projects	# of Projects Closed / Withdrawn	Project Costs	Amount Obligated to Date:	FEMA Funds Received to Date	Cal-OES Funds Received to Date	State Admin Received	County Share	Remaining Funds Expected	Event Comments
2024 Late Feb/March Severe Storms	CAT A&B	2	2	\$1,341,316.84	\$1,341,316.84	\$23,688.02	\$5,307.80	\$592.20	\$83,832.30	(\$1,228,488.72)	SPI CAT A project pending CalOES VayGo review and release
2025 Late Feb/March Severe Storms	CAT C-G	10	10	\$355,416.16	\$355,416.16	\$266,562.13	\$59,976.48	\$6,664.05	\$22,213.51	(\$6,664.04)	of funds.
2026 Late Feb/March Severe Storms	CAT Z	1		\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$20,000.00)	Preparing Close out for all othe projects
		13	12	\$1,716,733.00	\$1,696,733.00	\$290,250.15	\$65,284.28	\$7,256.25	\$106,045.81	(\$1,255,152.76)	
All General Funds Impact Projects - CAT A & B		33	12	\$126,874,286.25	\$68,885,695.71	\$64,302,091.09	\$2,358,667.43	\$243,272.57	\$1,570,154.53	(\$58,643,374.15)	
ALL Other CAT A&B		22	10	\$20,419,980.56	\$17,337,378.87	\$12,047,440.88	\$2,837,892.37	\$299,808.81	\$1,107,205.21	(\$4,427,442.11)	
ALL CAT C-G		74	28	\$60,895,161.74	\$23,033,393.00	\$7,268,127.46	\$2,353,489.83	\$351,794.02	\$3,982,955.72	(\$47,290,588.73)	
ALL CAT Z		7	1	\$5,520,133.55	\$1,528,898.25	\$966,417.67	\$0.00	\$0.00	\$0.00	(\$4,553,715.88)	
Total ALL Events		159	81	\$213,709,562.09	\$110,785,365.83	\$84,584,077.10	\$7,550,049.63	\$894,875.40	\$6,660,315.45	(\$114,915,120.86)	

\$114,915,120.86

Total Excluding Cat Z \$110,361,404.99

FEMA Project Categories

- CAT A Debris Removal
- CAT B Emergency Protective Measures

Premanent Repair/Replace Projects

- CAT C Roads and Bridges
- CAT D Water Control Facilities
- CAT E Public Buildings and Equipment
- CAT F Public Utilities
- CAT G Parks, Recreational, and Other Facilities
- CAT Z Management Costs (Indirect Administrative Costs)