

County of Sonoma
FEMA Project Summary
April 2026

Event Number	Disaster	Category	# of Projects	# of Projects Closed / Withdrawn	Project Costs	Amount Obligated to Date:	FEMA Funds Received to Date	Cal-OES Funds Received to Date	State Admin Received	County Share	Remaining Funds Expected	Event Comments
DR4301	2017 Jan Flood	CAT A&B	3	2	\$796,850	\$920,429	\$489,174	\$32,470	\$15,740	\$66,191	(\$471,219)	CalOES has reviewed and all projects have been submitted to FEMA for final close-out review. FEMA is in final review process.
DR4301	2017 Jan Flood	CAT C-G	22	22	\$8,346,037	\$2,479,863	\$1,076,880	\$260,926	\$45,622	\$526,043	(\$6,552,834)	
DR4301		Event Total	25	24	\$9,142,887	\$3,400,292	\$1,566,054	\$293,396	\$61,362	\$592,234	(\$7,024,053)	
DR4308	2017 Feb Flood	CAT A&B	3	3	\$561,433	\$381,299	\$436,433	\$101,039	\$6,483	\$25,746	\$11,128	CalOES has reviewed and all projects have been submitted to FEMA for final close-out review. FEMA is in final review process.
DR4308	2017 Feb Flood	CAT C-G	9	9	\$8,675,199	\$2,173,239	\$1,285,395	\$313,356	\$42,612	\$542,200	(\$6,534,248)	
DR4308		Event Total	12	12	\$9,236,632	\$2,554,538	\$1,721,827	\$414,395	\$49,095	\$567,946	(\$6,523,120)	
DR4344	2017 Complex Fires - GF Projects	CAT A&B	5	4	\$20,367,623	\$18,795,676	\$17,957,659	\$560,000	\$59,946	\$258,235	(\$1,591,730)	All FEMA projects have been submitted to CalOES for final review and close out. Last project to submit is the donated resources project - waiting on additional guidance from CalOES to close as final amount relates to final County Share total.
DR4344	2017 Complex Fires	CAT A&B	3	3	\$6,469,886	\$6,469,886	\$5,824,649	\$483,926	\$48,393	\$161,309	(\$2)	
DR4344	2017 Complex Fires	CAT C-G	10	10	\$1,263,093	\$1,263,093	\$947,318	\$236,635	\$23,680	\$78,943	(\$197)	
DR4344	2017 Complex Fires	CAT Z	1	1	\$1,405,030	\$1,326,433	\$966,418	\$0	\$0	\$0	(\$438,612)	
DR4344		Event Total	19	18	\$29,505,633	\$27,855,088	\$25,696,044	\$1,280,561	\$132,019	\$498,487	(\$2,030,541)	
DR4434	2019 Feb Flood - GF Projects	CAT A&B	1	1	\$488,719	\$488,719	\$366,539	\$91,635	\$9,163	\$30,545	\$0	Two CAT C Projects under appeal. FEMA Environmental has processed multiple projects and FEMA approved - Multiple projects to go in to construction FY25/26
DR4434	2019 Feb Flood	CAT A&B	5	5	\$4,695,377	\$4,129,279	\$3,086,125	\$771,531	\$77,424	\$293,461	(\$544,260)	
DR4434	2019 Feb Flood	CAT C-G	22	2	\$29,598,844	\$15,284,295	\$4,381,799	\$1,136,098	\$134,679	\$1,849,928	(\$22,231,019)	
DR4434	2019 Feb Flood	CAT Z	1		\$1,479,942	\$334,518	\$0	\$0	\$0	\$0	(\$1,479,942)	
DR4434		Event Total	29	8	\$36,262,881	\$20,236,811	\$7,834,463	\$1,999,264	\$221,266	\$2,173,934	(\$24,255,221)	
FM5295/CDA 2019-06	2019 Kincade Fire - GF Projects	CAT A&B	4		\$6,154,597	\$6,154,597	\$3,986,046	\$1,565,922	\$162,640	\$542,138	(\$60,492)	All projects have been completed and all CAT A and CAT C projects were CDA only. Pending Closeout with CalOES. Per CalOES other events and FEMA PA project closeouts are taking priority.
FM5295/CDA 2019-06	2019 Kincade Fire	CAT A&B	2		\$1,753,370	\$1,753,370	\$0	\$1,289,856	\$131,503	\$438,343	(\$25,172)	
FM5295/CDA 2019-06	2019 Kincade Fire	CAT C-G	2		\$1,135,168	\$1,075,068	\$0	\$725,671	\$85,138	\$283,792	(\$125,705)	
FM5295/CDA 2019-06	2019 Kincade Fire	CAT Z	1		\$265,736						(\$265,736)	
FM5295/CDA 2019-06		Event Total	9	0	\$9,308,871	\$8,983,035	\$3,986,046	\$3,581,449	\$379,281	\$1,264,272	(\$477,104)	
DR4482	2020 COVID - GF Projects	CAT A&B	13	6	\$93,185,955	\$39,249,845	\$37,983,136	\$0	\$0	\$677,312	(\$54,525,507)	7 projects have been completed and FEMA has closed out. 3 projects are currently under FEMA closeout review - final closeout pending FEMA funding adjustments for final updated project amounts 3 projects currently under appeal
DR4482	2020 COVID	CAT Z	1		\$1,200,000						(\$1,200,000)	
DR4482		Event Total	14	6	\$94,385,955	\$39,249,845	\$37,983,136	\$0	\$0	\$677,312	(\$55,725,507)	

County of Sonoma
FEMA Project Summary
April 2026

Event Number	Disaster	Category	# of Projects	# of Projects Closed / Withdrawn	Project Costs	Amount Obligated to Date:	FEMA Funds Received to Date	Cal-OES Funds Received to Date	State Admin Received	County Share	Remaining Funds Expected	Event Comments
DR4558	2020 LNU Fire - GF Projects	CAT A&B	4		\$3,719,635	\$3,555,139	\$3,547,014	\$6,095	\$0	\$2,032	(\$164,496)	2 projects pending appeal
DR4558	2020 LNU Fire	CAT A&B	3		\$1,156,810	\$1,156,810	\$1,046,302	\$82,881	\$7,495	\$27,627	(\$0)	1 project submitted to CalOES for Closeout - other projects closeout on hold until appeal process completed.
DR4558	2020 LNU Fire	CAT C-G	4		\$289,560	\$289,560	\$260,604	\$21,717	\$1,823	\$7,239	\$0	
DR4558	2020 LNU Fire	CAT Z	1		\$250,075						(\$250,075)	
DR4558	Event Total		12	0	\$5,416,080	\$5,001,509	\$4,853,920	\$110,693	\$9,319	\$36,898	(\$414,571)	
DR4569	2020 Glass Fire - GF Projects	CAT A&B	4	1	\$2,395,729	\$2,178,067	\$1,998,045	\$135,016	\$11,523	\$59,893	(\$202,775)	2 projects pending appeal
DR4569	2020 Glass Fire	CAT A&B	2		\$1,623,096	\$1,623,096	\$1,460,787	\$121,732	\$12,173	\$40,577	\$0	3 project submitted to CalOES for Closeout - other projects closeout on hold until appeal process completed.
DR4569	2020 Glass Fire	CAT C-G	5		\$666,780	\$666,062	\$577,684	\$48,140	\$5,887	\$16,670	(\$24,286)	
DR4569	2020 Glass Fire	CAT Z	1		\$236,447						(\$236,447)	
DR4569	Event Total		12	1	\$4,922,053	\$4,467,225	\$4,036,516	\$304,889	\$29,584	\$117,140	(\$463,508)	
DR4683	2023 Jan Severe Storms - GF Projects	CAT A&B	2		\$562,027	\$562,027	\$562,027	\$0	\$0	\$0	\$0	1 project pending appeal
DR4683	2024 Jan Severe Storms	CAT A&B	4		\$2,009,792	\$104,116	\$104,116	\$0	\$0	\$0	(\$1,905,676)	1 project submitted to CalOES for Closeout - other projects closeout on hold until appeal process completed.
DR4683	2025 Jan Severe Storms	CAT C-G	7		\$10,565,784	\$1,279,048	\$501,519	\$123,811	\$23,982	\$660,361	(\$9,280,092)	1 project pending EHP review and FEMA approval and obligation
DR4683	2026 Jan Severe Storms	CAT Z	1		\$656,880	\$0	\$0	\$0	\$0	\$0	(\$656,880)	
DR4683	Event Total		14	0	\$13,794,483	\$1,945,191	\$1,167,662	\$123,811	\$23,982	\$660,361	(\$11,842,648)	
DR4699	2023 Late Feb/March Severe Storms - GF Projects	CAT A&B	0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	SPI CAT A project pending CalOES VayGo review and release of funds. Preparing Close out for all other projects
DR4699	2024 Late Feb/March Severe Storms	CAT A&B	2	2	\$1,341,317	\$1,341,317	\$1,005,988	\$250,883	\$592	\$83,832	(\$614)	
DR4699	2025 Late Feb/March Severe Storms	CAT C-G	10	10	\$355,416	\$355,416	\$266,562	\$59,976	\$6,664	\$22,214	(\$6,664)	
DR4699	2026 Late Feb/March Severe Storms	CAT Z	1		\$20,000	\$0	\$0	\$0	\$0	\$0	(\$20,000)	
DR4699	Event Total		13	12	\$1,716,733	\$1,696,733	\$1,272,550	\$310,859	\$7,256	\$106,046	(\$27,278)	
	All General Fund Impact Projects - CAT A & B		33	12	\$126,874,286	\$70,984,070	\$66,400,466	\$2,358,667	\$243,273	\$1,570,155	(\$56,544,999)	
	ALL Other CAT A&B		22	10	\$20,407,931	\$17,879,603	\$13,453,573	\$3,134,318	\$299,804	\$1,137,087	(\$2,935,814)	
	ALL CAT C-G		74	28	\$60,895,880	\$24,865,644	\$9,297,761	\$2,926,331	\$370,088	\$3,987,389	(\$44,755,045)	
	ALL CAT Z		7	1	\$5,514,111	\$1,660,951	\$966,418	\$0	\$0	\$0	(\$4,547,693)	
	Total ALL Events		159	81	\$213,692,208	\$115,390,268	\$90,118,217	\$8,419,317	\$913,164	\$6,694,630	(\$108,783,552)	

County of Sonoma
FEMA Project Summary
April 2026

Fed Share	\$183,726,991.09
State Share	<u>\$17,878,140.68</u>
Total Expected	<u>\$201,605,131.77</u>
Expected Remaining	\$103,067,598.02

FEMA Project Categories

- CAT A Debris Removal
- CAT B Emergency Protective Measures

Permanent Repair/Replace Projects

- CAT C Roads and Bridges
- CAT D Water Control Facilities
- CAT E Public Buildings and Equipment
- CAT F Public Utilities
- CAT G Parks, Recreational, and Other Facilities
- CAT Z Management Costs (Indirect Administrative Costs)